

RURAL MUNICIPALITY OF CUPAR NO. 218

The special meeting of council of the R.M. of Cupar No. 218 was held on Tuesday October 27, 2020 at the municipal office located at 113 Landsdowne Street in Cupar, Saskatchewan. The purpose of the meeting was to discuss road construction and the outstanding invoiced to GeeBee Construction.

PRESENT: Present were Reeve Raymond Orb and Councillors David Mills (Division #1), Helena Blaser (Division #2), Daryl Frank (Division #3), Curtis Nakonechny (Division #4), Greg Ermel (Division #5) and Administrator, Nikki Czemerer. Brennan Leib (Division #6) was absent.

CALL TO ORDER: A quorum being present, Reeve Orb called the meeting to order at 8:00 a.m.

#146/20 BACK SLOPE REPAIR:

Nakonechny – That the Rural Municipality of Cupar #218 approve the cost of \$13,000 to L.D. Pawluk to repair the eroded backslope on the road E-34-24-16-W2. Carried.

#147/20 OUTSTANDING INVOICES TO GEEBEE CONSTRUCTION:

Blaser – Whereas the Council of the Rural Municipality of Cupar #218 was presented with the following overages on the Muscowpetung Hill Project. These were approved by Walker Projects Engineering via Site Instructions to the Contractor but no approval was obtained by the Municipality prior to the work being done:

1. The fence was removal was \$2,370 and the replacement was \$2,711.68 for a total of \$5,081.68
2. When they did a final inspection on the road, Walker felt more gravel was needed. Cost of \$12,090
3. Site Instruction #2 indicates there was no costs in the contract for stockpile preparation or remediation at the end of the contract. This cost is \$62,057.50


Further, there is an outstanding price request change in the amount of \$136,100 which was a result of a significantly higher amount of material that was removed in the slump remediation of the hill side versus what the Engineers calculated in the contract. GeeBee Construction did grant the change at a decreased rate of \$12.50 per cubic meter versus the contract cost of \$17.50 per cubic meter.

Be it resolved that the Rural Municipality of Cupar #218 offer the full invoiced rate on the stockpile preparation and remediation and the hill stabilization and slump remediation in the amount of \$198,157.50 and no compensation for the fence removal and replacement and the increased gravel application as the costs invoiced are significantly more than the industry standard. Carried.


#148/20 ADJOURNMENT:

Ermel – That the meeting be adjourned at 9:57 a.m.

Carried.



Reeve



Administrator